


COMPLETION REPORT FOR SANCTIONED WORKS

- 1) Name of Division : Sonitpur Soil Conservation Division, Tezpur
- 2) Name of Project : Sibapur Water Harvesting cum Water Distribution project of Dhekiajuli Developmental Block under RIDF for 2013-14.
- 3) No. & Date of sanctioned : No. Soil-92/2012/PT/1/91, Dtd. 07/02/2014.
- 4) Amount Sanctioned : 100.00 Lac.
- 5) Brief description of sanctioned works :
i) Water Harvesting & Distribution Project.
ii) Land Development Project.
iii) Boulder Masonary Works.
iv) RCC Box culvert.
- 6) Date of execution : 30-07-14
- 7) % of completion of works as on : 100% Work Completed on 18.2.2016.
- 8) Any Deviation made from the sanctioned plan, if so, give brief detail with reason for such deviation : No
- 9) Works done through contractor or departmentally, if through contractor give Name & Address of the contractor, agreement no. executed with the contractor : Through Contractor (Sri Birendra Ch. Das)
Addr: Mohabhoirab, Tezpur
Agreement No.SCD/RIDF/14-15/1, dtd. 30/07/14
- 10) Total expenditure incurred : 100.0 Lac.
- 11) Reasons for excess of short fall, if any : No
- 12) Name and designation of the Officer (S) : Rishiraj Choudhary, SCO
not below the rank of SCO who supervised the execution of works


Certified that the works has been completed as per specification and payments made.

Countersigned


Divisional Officer
Sonitpur Soil Conservation
Division, Tezpur
Sonitpur Soil Conservation Divn.
Tezpur

Countersigned


Director, Soil Conservation
Department, Guwahati- 5


Signature of Officer,
making the report with
designation and date
Officer-in-Charge
Dhekiajuli S.C.I.A. Centre
Dhekiajuli, Sonitpur