

**ABSTRACT OF PROGRESS UNDER SOPD-G****(As on 19/05/2023)***(Rs. In lakh)*

Sl. No.	Progress Percentage (%)	Nos. of Schemes	Tender Value	Liabilities as on 01/04/2023	Amount drawn up to 19/05/2023	Balance Amount (As on 19/05/2023) To Pay	Remarks
A	<b>100% Progress</b>						
	B. PROJECT COMPLETED (FINANCIAL LIABILITY) (During 2022-23)	64	1881.28502	1050.59241	0.00	1050.59241	7 Nos. of projects has been physically completed during 2023-24
<b>Total for 100% completed</b>		<b>64</b>	<b>1881.28502</b>	<b>1050.59241</b>	<b>0.00</b>	<b>1050.59241</b>	
B	<b>0 % to 99 % Progress</b>						
	Ongoing project during 2023-24	37	1507.56625	1395.61071	0.00	1395.61071	
<b>Total for ongoing</b>		<b>37</b>	<b>1507.56625</b>	<b>1395.61071</b>	<b>0.00</b>	<b>1395.61071</b>	
C	<b>Foreclosure</b>						
		No. of Scheme	Tender	Value of Expenditure (As per % of Progress)		Foreclosure Amount	
				Amount already released	Amount to be released		
	Foreclosed	35	775.67490	340.40460	52.27162	382.99870	
Under Foreclosed proposal	6	88.77639	3.420	13.764	71.592		
<b>Total for foreclosed</b>		<b>41</b>	<b>864.45129</b>	<b>343.8246</b>	<b>66.03562</b>	<b>454.5907</b>	

**N.B: Total Liability(A+B+C) = Rs. 1050.59241+1395.61071+66.03562=2512.23874****Director of Soil Conservation, Assam**