

% WISE PROGRESS REPORT FOR ONGOING PROJECTS UNDER SOPD (AS ON 19/05/2023)

(Rs. in lakh)

Sl. No.	Year of Sanction	Name of Division	Name of Project	Name of District	Head	Administrative Approval		Tender Value	Work order No. & Date	Date/Time of completion	Liabilities as on 01/04/2023	Amount Drawn as on May, 2023	Balance amount as on 19/05/2023	Status physical progress as on 19/05/2023	Remarks
						Amount	Date								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17
80% to 99%															
1	2021-22	Kokrajhar	Dekadambra GCP at village Garlabari	Kokrajhar	GCP	28.13	03-03-1922	27.0048	TENDER-6/22-23/3452, dt. 07/07/22	60 days	27.0048	0.00	27.0048	98%	
2	2021-22	Kokrajhar	Changbanda Water Harvesting Project 2021-22 at village Changbanda	Kokrajhar	LR & WD	28.50	15-02-1922	27.93	TENDER-6/22-23/1989, dt. 25/05/22	60 days	24.86256	0.00	24.86256	98%	
3	2021-22	Baksa	Gully Control cum Water Harvesting Project at Belguri village	Baksa	GCP	24.000	12+H6:H24/30/2021	22.56	BKS/GCP-8/2022-23/231, Dt-18/06/2022	60 days	22.56	0.00	22.56	95%	
4	2021-22	Baksa	Gully Control cum Water Harvesting Project at Saderi village	Baksa	GCP	16.000	30-12-2021	14.88	No.BKS/GCP-6/2022-23/04, Dt-02/04/2022	60 days	14.88	0.00	14.88	95%	
5	2022-23	Baksa	No.2 Rowmari village erosion protection project 2022-23.	Baksa	SCSP	55.62	25-01-1923	52.839	Tender-10/Pt/2022-23/11179, Dt. 23-03-2023	60 days	52.839	0.00	52.839	95%	
6	2021-22	Barpeta	Natropam Gully Control cum Water Harvesting Project at Satyapur village	Dhubri	GCP	13.00	30-12-2021	11.65307	Memo No. BD/SOPD-GA/2022-23/177 dated 07-05-2022	60 days	11.65307	0.00	11.65307	95%	
7	2021-22	Baksa	Gully Control cum Water Harvesting Project at Pub Bangnabari village	Baksa	GCP	18.000	30-12-2021	18.00	No.BKS/GCP-5/2022-23/66, Dt-28/04/2022	60 days	11.00	0.00	11.00	90%	
8	2021-22	Baksa	Gully Control cum Erosion Protection project at Sorupam village	Baksa	GCP	25.000	30-12-2021	22.475	TENDER-21/Pt./2022-23/2036, dt. 26/05/22	60 days (Extended upto 20-01-23)	22.475	0.00	22.475	90%	
9	2021-22	Baksa	Construction of Nislabari Boulder Pitching at Purana Mushalpur village, Jalah	Baksa	PRL	14.500	15-02-1922	14.50	BKS/PRL-2/2022-23/464, Dt-20/08/2022		6.50	0.00	6.50	90%	
10	2021-22	Barpeta	Barnoitara Gully Control cum Water Harvesting Project at Bornitara village	Dhubri	GCP	22.00	30-12-2021	19.36	Memo No. BD/SOPD-GA/2022-23/185-90, dated 07-05-2022	90 days	19.36	0.00	19.36	90%	
11	2021-22	Chirang	Madhyam Kajalgaon Gully Control Project at village Madhyam Kajalgaon	Chirang	GCP	43.00	03-03-1922	42.99	Tender-18/2022-23/2792 Dt-20/06/2022	90 days	42.99	0.00	42.99	90%	
12	2021-22	Chirang	Nalbari Gully Control project at village Nalbari	Chirang	GCP	33.70	03-03-1922	33.70	Tender-18/2022-23/2427, Dt-06/07/2022	60 days	33.70	0.00	33.70	90%	

Sl. No.	Year of Sanction	Name of Division	Name of Project	Name of District	Head	Administrative Approval		Tender Value	Work order No. & Date	Date/Time of completion	Liabilities as on 01/04/2023	Amount Drawn as on May, 2023	Balance amount as on 19/05/2023	Status physical progress as on 19/05/2023	Remarks
						Amount	Date								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17
13	2022-23	Kokrajhar	Gopalgaon Wetland (2022-23) at village Gopalgaon.	Kokrajhar	Wetland Dev.	15.00	07-12-2022	14.973	KS/SCD-55/2022-23/1644-47, Dt. 15/03/2023	30 Days	14.973	0.00	14.973	90%	
14	2022-23	Kokrajhar	Kaoradumni Wetland 2022-23 at village Kaoradumni.	Kokrajhar	Wetland Dev.	18.00	07-12-2022	18.00	KS/SCD-56/2022-23/1649-52, Dt. 15/03/2023	30 Days	18.00	0.00	18.00	90%	
15	2021-22	South Bank	Mitigation of flash flood to reduce sediment and Water yield at Jotia Sub-Watershed in Kahlipara Hills, Guwahati under SOPD-G 2021-22.	Kamrup(M)	GCP	149.250	18-03-1922	124.44880	TENDER-10/Pt./22-23/2785, dated 20/06/2022	240 days	95.35750	0.00	95.3575	90%	date of completion 31/05/2023
16	2021-22	Baksa	Construction of RCC Check Dam at village Kaliakur	Baksa	GCP	39.000	30-12-2021	35.100	TENDER-21/22-23/701, dt. 25/04/22	60 days (Extended upto 22-01-23)	35.10	0.00	35.10	85%	
17	2020-21	Nalbari	Construction of Divisional Office Building(Two Storied) at Nalbari Soil Conservation Division.	Nalbari	Building & approach road	87.99675	22-10-2020	87.1992	E-Ten-1/Pt/2020-21/6354, dated 22/02/2021	1 year	57.1924	0.00	57.1924	85%	date of completion 31/08/2023
18	2021-22	Baksa	Gully Control cum Water Harvesting Project at Hudukata (Atoliyapara) village	Baksa	GCP	28.000	03-03-1922	24.64	Tender-21/pt./2022-23/5162, dt. 26/08/22	60 days(Extended up to 20-01-23)	24.64	0.00	24.64	80%	
19	2021-22	Barpeta	Gully Control Bund cum Water Harvesting Project at Gopigaon (Pt-III) village	Dhubri	GCP	25.00	30-12-2021	21.00	No.Tender-3/2022-23/1325, Dt-09/05/2022	60 days	21.00	0.00	21.00	80%	
20	2022-23	Barpeta	Nature Conservation and beautification work at Ganesh Mandir complex, Lalmati-Duramari (Abhyapuri)	Barpeta	NC	26.00	07-12-1922	24.70	Tender-3/2022-23/11155, Dt. 23-03-2023	60 days	24.70	0.00	24.70	80%	
21	2022-23	Dhemaji	Jiadhol River Bank protection project at Sontopur under SCSP-2022-23.	Dhemaji-Jonai	SCSP	125.30	25-01-1923	119.035	TENDER-4/2022-23/11124, dtd. 21/03/2023	60 days	119.035	0.00	119.035	80%	
22	2022-23	Golaghat	Dhansiripar Wetland Development project	Golaghat	Wetland Dev.	20.00	07-12-1922	19.00	GD/WORK ORDER/2022-23/752, Dt. 21/02/2023	45 days	19.00	0.00	19.00	80%	date of completion 20/05/2023
23	2019-20	Jorhat	River Training Project at Dholi river	Jorhat	PRL	147.7937	31-01-2020	144.8509	E-Ten-1/20-21/337, dt. 01/06/21	30 Days	110.0609	0.00	110.0609	80%	date of completion 25/05/2023
24	2022-23	Nagaon	Wetland Development at Barbhogia Doloni (Panigya) Kaliabor	Nagaon	Wetland	29.00	07-12-1922	27.55	Tender-14/2022-23/11094, Dt. 21/03/2023	60 days	27.55	0.00	27.55	80%	
25	2021-22	South Bank	Water Harvesting Project at No. 1 Dhamkhunda village	Kamrup(M)	LR & WD	25.000	15-02-1922	21.09998	TENDER-10/Pt./22-23/2815, dated 21/06/2022	60 days	21.09998	0.00	21.09998	80%	date of completion 25/05/2023
Sub Total of 80% to 99%						1056.79		989.49			877.53	0.00	877.53		

Sl. No.	Year of Sanction	Name of Division	Name of Project	Name of District	Head	Administrative Approval		Tender Value	Work order No. & Date	Date/Time of completion	Liabilities as on 01/04/2023	Amount Drawn as on May, 2023	Balance amount as on 19/05/2023	Status physical progress as on 19/05/2023	Remarks
						Amount	Date								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	16	17
79% to 50%															
26	2020-21	Lakhimpur	Creation of Protective Afforestation at Dikrong Chapori Bihpuria Part-ABC	Lakhimpur	P. Aff.	150.00	01-02-2021	142.50	No. TENDER-9/Pt/2021-22/525 dt. 16/06/2021	1 year	142.50	0.00	142.50	70%	
27	2022-23	Nalbari	Water Distribution channel from Dihina Bharaltol Bridge to Bhomarbori bridge via Ekadi under Wetland Devlp. Project.	Nalbari	Wetland Dev.	16.00	07-12-2022	15.84	Tender /SOPD-G/2022-23/722-28, Dt. 16/03/2023	60 days	15.84	0.00	15.84	60%	date of completion 31/12/2023
28	2020-21	Sonitpur	Construction of Divisional Office Building Two Storied of Sonitpur Soil Conservation Division	Sonitpur	Building & approach road	91.81	19-10-2020	85.9697	E-TEN-1/Pt/2021-22/6361-65 dt. 22/02/21	1 Yrs.	85.9697	0.00	85.9697	58%	date of completion 31/03/2023
Sub Total of 50% to 70%						257.81	133253.00	244.31	0.00	0.00	244.31	0.00	244.31		
BELOW 50%															
29	2022-23	Baksa	Maharipara Ramgaon erosion protection project of 2022-23.	Baksa	SCSP	46.38	25-01-2023	44.061	Tender-10/Pt/2022-23/11173, Dt. 23-03-2023	60 days	44.061	0.00	44.061	45%	
30	2020-21	Lakhimpur	Construction of Divisional Office Building Two Storied at North-Lakhimpur Soil Conservation Division Complex, North-Lakhimpur	Lakhimpur	Building & approach road	93.97	21-12-2020	85.8638	No. TENDER-9/Pt/2021-22/531 dt. 14/06/2021	1 Year	85.8638	0.00	85.8638	45%	
31	2020-21	South Bank	Renovation of Coffee processing factory , APCDC LTD.	Kamrup(M)	Building & approach road	10.236	17-11-2020	10.2360	APCDC/Tender-12/2020-21/497, DATED 11/01/21	---	10.236	0.00	10.236	45%	
32	2021-22	Barpeta	Drainage Channel (Brick Channel) during 2021-22 at village Chengelia	Barpeta	LR & WD	10.00	15-02-2022	7.70	BD/SOPD-GA/2022-23/409 dated 18-06-2022	30 days	7.70	0.00	7.70	40%	
33	2019-20	South Bank	Agar Plantation (Jati Sanchi) at Office Campus of the APCDC Ltd.	Kamrup(M)	P. Aff.	21.96	02-03-2020	21.5210	APCDC/Tender-III/2020-21, dt. 02/09/2020	30 days	21.521	0.00	21.521	30%	
34	2020-21	South Bank	Renovation work of Administrative Building existing building at APCDC LTD.	Kamrup(M)	Building & approach road	24.347	17-11-2020	24.3470	apcdc/tender-11/2020-21/496, DATED 11/01/21	---	24.347	0.00	24.347	25%	
35	2021-22	Baksa	Erosion Protection Project at Sonadong near weekly market 2 No. Goreswar village	Baksa	PRL	14.500	15-02-2022	14.499	BKS/PRL-3/2022-23/328, Dt-05/07/2022	60 days	14.499	0.00	14.499	15%	
36	2022-23	Nagaon	Water Distribution Brick Canal (Phase-II) at Kumoi Nijora (Lukakuchi) village.	Nagaon	TSP	24.50	25-01-2023	24.50			24.50	0.00	24.50	0%	
37	2022-23	South Bank	Nature Conservation work with boundary wall at Odalbakra S.C. Centre during 2022-23.		NC	43.20	07-12-2022	41.04000	TENDER-10/Pt./22-23/10452, dated 28/02/2023	60 days	41.04	0.00	41.04	0%	Work not Started
Sub Total of BELOW 50%						289.09		273.77			273.77	0.00	273.77		
GRAND TOTAL						1603.69341		1507.56625			1395.61071	0.00000	1395.61071		

Director of Soil Conservation, Assam