

**STATUS REPORT OF COMPLETED PROJECTS UNDER RIDF-XXV UPTO 18<sup>th</sup> MAY, 2023**

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Kamardwisa Soil Conservation Project	Baksa S. C. Division	Baksa	72.070	70.6366	0	30.00	30.00	40.6366	100%	
2	Naobandha- sukrai River erosion Protection project	Baksa S. C. Division	Baksa	106.400	104.0584	55.22606	0	55.22606	48.83234	100%	
3	Choukhowa River Training project	Barpeta S.C. Division	Barpeta	59.170	57.9866	55.0873	2.89933	57.98663	0	100%	
4	Balipara River Training Project	Barpeta S.C. Division	Barpeta	37.920	36.9448	35.0976	1.84724	36.94484	0	100%	
5	Pokalagi erosion control & water harvesting project	Barpeta S.C. Division	Barpeta	129.800	126.4691	120.14564	0	120.14564	6.32346	100%	
6	Propragaon Land Development Project	Barpeta S.C. Division	Bongaigaon	27.620	26.0636	19.80823	0	19.80823	6.25537	100%	
7	Soulmari-Rowakuti Land Development Project	Barpeta S.C. Division	Dhubri	25.080	23.6128	22.43216	0	22.43216	1.18064	100%	
8	Geramari (Pt-VI) River Training project	Barpeta S.C. Division	Dhubri	70.680	68.8989	65.4540	3.44495	68.89895	0	100%	
9	Ghoga water harvesting cum water distribution project	Barpeta S.C. Division	Bongaigaon	37.95	37.1910	35.33145	0	35.33145	1.85955	100%	
10	NabinChera water harvesting project	Cachar S.C. Division	Karimganj	25.000	24.50235	23.16442	0	23.16442	1.33793	100%	
11	Baluchore water harvesting project	Cachar S.C. Division	Cachar	44.58	43.69255	38.20841	3.29923	41.50764	2.18491	100%	
12	Land Development Project at Lamabahadurpur	Cachar S.C. Division	Karimganj	49.91	45.93386	43.41196	0	43.41196	2.5219	100%	
13	Nilambazar Erosion control Project under South Karimganj dev. block in Kamrimganj District	Cachar S.C. Division	Karimganj	96.14	94.22684	46.16813	43.34737	89.5155	4.71134	100%	
14	Boulder pitching at Dhalandadha&JhaJrbispani	Chirang S.C. Division	Chirang	100.000	98.10	27.79035	50.00	77.79035	20.30965	100%	

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
15	Dababil Water Harvesting Project at Dababil	Chirang S.C. Division	Chirang	49.97	49.97	37.501	0	37.501	12.469	100%	
16	Mozati Riverine Land Development Project at Dologao village	Chirang S.C. Division	Chirang	49.46	49.46	35.83	10.92757	46.75757	2.70243	100%	
17	Uzani River Bank Erosion Control Project under Basugaon Dev. Block	Chirang S.C. Division	Chirang	48.10	48.10	36.101	0	36.101	11.999	100%	
18	Domgaon Water Harvesting	Chirang S.C. Division	Chirang	43.73	43.53	20.73464	0	20.73464	22.99536	100%	
19	Infrastructure Development of the Salmasutha Community Pond & Nature Conservation Work with Eco-Garden in the Surrounding area	Darrang S.C. Division	Darrang	75.49	73.9856	69.7861	3.93095	73.71705	0	100%	
20	Karkonalla erosion protection work at Bukajan Village	Dhemaji-Jonai S.C. Division	Dhemaji	156.83	152.9628	145.3147	7.64814	152.96284	0	100%	
21	Protection of River Bank Erosion at Jiadhal River Project	Dhemaji-Jonai S.C. Division	Dhemaji	40.19	39.3862	37.4169	1.96931	39.38621	0	100%	
22	Protection of River Bank Erosion at Gainodi River.	Dhemaji-Jonai S.C. Division	Dhemaji	54.99	53.6452	50.9629	0	50.9629	2.6823	100%	
23	Excavation of Laruah Jan from LaruahJamirah Drain to atra Gaon Ph-I	Eastern Assam S.C. Division	Dibrugarh	8.00	7.60	7.22	0	7.22	0.38	100%	
24	Longhoribeel Water Harvesting Pond Project	Eastern Assam S.C. Division	Dibrugarh	17.97	17.0715	16.2179	0	16.2179	0.85358	100%	
25	Bongal Gaon Water Harvesting Project Pond with Horticulture Plantation	Eastern Assam S.C. Division	Dibrugarh	31.31	29.7445	28.2568	0	28.2568	1.4877	100%	
26	Dhodang Land Reclamation Project	Golaghat S.C. Division	Golaghat	123.380	116.6622	0	0	0	116.6622	100%	

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
27	Tiphukjanlpomea Eradication Land reclamation & water harvesting project in Charaideo District	Jorhat S.C. Division	Charaideo	31.95	31.95	30.35	0	30.35	1.60	100%	
28	Integrated dhanekhanajan land reclamation & land development Project	Jorhat S.C. Division	Sivasagar	30.79	29.25	0	27.7875	27.7875	1.4625	100%	
29	Intergated land reclamation & water harvesting project at Monikotajan	Jorhat S.C. Division	Charaideo	51.06	48.4785	45.8290	0	45.8290	2.6495	100%	
30	River Bank Erosion Protection Project at DoichalonNoi	Jorhat S.C. Division	Charaideo	29.80	29.2040	0	27.7438	27.7438	1.4602	100%	
31	Kolia-Jokaibowa Riverine Land Protection cum LDP	Majuli S.C. Division	Majuli	175.000	169.5757	161.0969	0	161.0969	8.4788	100%	
32	Kherkati River Training Project at Ratanpur Miri	Majuli S.C. Division	Majuli	57.820	56.66905	53.8356	2.83345	56.66905	0	100%	
33	Bamuni Water Harvesting and Water Distribution Project	Nagaon S.C. Division	Nagaon	45.170	44.4766	41.85776	2.21354	44.0713	0	100%	
34	Banpara Water Harvesting and Distribution Project in Morigaon	Nagaon S.C. Division	Morigaon	49.560	48.5734	36.91579	9.22896	46.14475	2.42865	100%	
35	Amsoi Water Harvesting and Distribution Project	Nagaon S.C. Division	Nagaon	49.240	48.2598	40.23	8.0298	48.2598	0	100%	
36	Leteterijan Land Development project	Nagaon S.C. Division	Nagaon	41.670	39.596	37.4357	0	37.4357	2.1593	100%	
37	Morasonai Drainage Development Project	Nagaon S.C. Division	Morigaon	48.760	46.3325	41.81508	2.2008	44.01588	2.31662	100%	
38	Borjhaar Gully Control and Water Harvesting Project	Nalbari S.C. Division	Nalbari	51.290	50.2648	38.0198	7.12871	45.14851	5.11629	100%	
39	Soil and Water Conservation Measures to enhance Agricultural Productivity of Maguri, DakhinSingra, Maihati and Palara Area	Nalbari S.C. Division	Kamrup (R )	120.000	117.60	111.189	0	111.189	6.411	100%	

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
40	Riverine land protection Project at Pubparjatia bhanga Village	Nalbari S.C. Division	Kamrup (R )	37.720	36.9656	34.87	0	34.87	2.09565	100%	
41	Water Harvesting and LDP at Dakshin SingraVill.	Nalbari S.C. Division	Kamrup (R )	41.900	39.8050	37.63	0	37.63	2.175	100%	
42	ChapaiRowmaripathar water harvesting cum erosion control project	Sonitpur S.C. Division	Sonitpur	52.100	51.0460	23.95	24.38681	48.33681	2.70919	100%	
43	Sonapur land development water distribution project	Sonitpur S.C. Division	Sonitpur	71.320	69.8508	65.9371	0	65.9371	3.9137	100%	
44	Kolmouguri water harvesting & distribution Project	Sonitpur S.C. Division	Sonitpur	87.070	85.2807	84.7896	0	84.7896	0.4911	100%	
45	Samukjuli Gully Control Project cum Water Harvesting Project	Sonitpur S.C. Division	Biswanath	49.000	48.4532	45.62	0	45.62	2.8332	100%	
46	Sibapur Water harvesting distribution cum Gully control Project	Udalguri	Udalguri	96.410	94.4845	70.3000	24.18444	94.48444	0	100%	
47	Batiamari Land Development	Udalguri	Udalguri	42.320	42.3170	40.01115	2.10585	42.117	0.20	100%	
48	Namjalah Erosion Protection project	Udalguri	Udalguri	137.460	134.7228	127.37125	6.70375	134.075	0.6478	100%	
49	Integrated Water Harvesting Cum Distribution Project at Nibira	South Bank S.C. Division	Kamrup (M)	51.970	50.9288	29.04875	21.87453	50.92328	0	100%	
50	Integarted Water Harvesting cum Water Distribution Project at Panduba	South Bank S.C. Division	Goalpara	52.000	50.9580	48.41004	2.54258	50.95262	0	100%	
51	Dimali Water Harvesting cum Distribution Project	South Bank S.C. Division	Kamrup (R )	140.110	137.3072	130.44186	6.86536	137.30722	0	100%	
52	Gelabari water Harvesting cum Water Distribution Project	South Bank S.C. Division	Kamrup (R )	51.850	50.8124	48.27163	2.54062	50.81225	0	100%	
53	Ghaska Soil Conservation Project	Kokrajhar S.C. Division	Kokrajhar	49.940	49.7154	27.5140	19.71572	47.22972	2.48568	100%	

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>	<b>11</b>	<b>12</b>
54	Moilagathwan Soil Conservation Project	Kokrajhar S.C. Division	Kokrajhar	135.290	133.3210	0	37.99649	37.99649	95.32451	100%	
55	Recreation of simen chapori Afforestation project under MSTD Jonai dev. Block	Dhemaji-Jonai S.C. Division	Dhemaji	53.43	52.1262	44.5679	0	44.5679	0	90%	Foreclosure proposal submitted
56	Tarang Dwisa Soil Conservation Project	Kokrajhar S.C. Division	Kokrajhar	197.800	196.9482	0	0	0	0	0%	Foreclosure proposal submitted to Govt.
	<b>TOTAL</b>			<b>3711.54</b>	<b>3376.634</b>	<b>2569.97556</b>	<b>395.3968</b>	<b>2921.29005</b>	<b>455.34395</b>		

**STATUS REPORT OF ONGOING PROJECTS UNDER RIDF-XXV**

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Kalyanpur River training Project	Eastern Assam S.C. Division	Dibrugarh	161.00	157.3312	44.6396	89.67876	134.31836	23.01284	97%	
2	Daimabari Water Harvesting & Soil Erosion Protection Project	Baksa S. C. Division	Baksa	248.780	243.8280	0	100.00	100.00	143.828	95%	
3	Mandu Bey Water Harvesting and distribution Project	Kohora S.C. Division	KarbiAnglong	132.840	127.8710	72.26694	0	72.26694	55.60406	95%	
4	Moraleterijan Land Development Project	Nagaon S.C. Division	Nagaon	25.98	24.687	0.00	21.45425	21.45425	3.23275	91%	
5	Anti-erosion cum water conservation measure at Amguri (Doyang river)	Golaghat S.C. Division	Golaghat	91.31	89.2604	49.2333	12.50	61.7333	27.5271	90%	
6	UpangDalani (NizPathari) Water Harvestin& LDP	Nagaon S.C. Division	Nagaon	34.38	33.3984	0.00	28.80905	28.80905	4.58935	90%	
7	Land Reclamation & Water Distribution Project at Rongsaijan	Jorhat S.C. Division	Sivasagar	57.00	54.15	35.1695	0	35.1695	18.9805	85%	
8	Amtola Riverine Land Protection and Land Development Project	Lakhimpur S.C. Division	Lakhimpur	75.00	73.50	0	32.09897	32.09897	41.40103	84%	
9	Water Harvesting and Erosion Control Project at Milan BazarBarapeta Ultakhanda Dong, Barapeta village	Baksa S. C. Division	Baksa	59.940	58.7466	0	0	0	58.7466	80%	
10	River Bank Erosion Control cum Plantation Project at Aie River near HagramaBridghe	Chirang S.C. Division	Chirang	100.00	98.0106	39.10626	0	39.10626	58.90434	80%	
11	Water Harvesting Farm Pond at GanhiDalani	Nagaon S.C. Division	Nagaon	44.73	42.504	0.00	29.88031	29.88031	12.62449	80%	
12	Taranijan Water Harvesting & Distribution Project	Sonitpur S.C. Division	Biswanath	168.000	161.6102	0.00	103.73273	103.73273	57.87747	76%	
13	Borberi Water Harvesting Farm Pond	Nagaon S.C. Division	Nagaon	30.44	28.925	0.00	17.86119	17.86119	11.06381	75%	
14	Khiring Khiring Water Harvesting &	Nagaon S.C.	Hojai	49.49	48.5048	0.00	25.00	25.00	23.5048	74%	

	Distribution Project	Division									
Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
15	Land Development & Soil Erosion Control Project under Sidli Dev. Block	Chirang S.C. Division	Chirang	98.97	97.00096	0	0	0	97.00096	70%	
16	Shyamaguri Borjhora Water Harvesting Project	Kokrajhar S.C. Division	Kokrajhar	83.310	81.4172	0	30.93854	30.93854	50.47866	70%	
17	Re-establishment of Soil Conservation Training School at Gotanagar	South Bank S.C. Division	Kamrup (M)	254.680	248.8939	0	35.97797	35.97797	216.16284	60%	
18	Land Reclamation with Marshy land development Project at Goriachapori Darikamari	Jorhat S.C. Division	Jorhat	27.45	26.9010	0	0	0	26.9010	50%	
19	Kohora Water Harvesting and Distribution project	Kohora S.C. Division	KarbiAnglong	119.570	117.19	0	0	0	117.19	50%	
20	Seconee water harvesting cum water distribution Project	Nagaon S.C. Division	Nagaon	72.270	70.8246	0.00	23.00	23.00	47.7718	49.40 %	
21	Naginghat Water Harvesting cum Distribution Project	South Bank S.C. Division	Goalpara	100.000	98.0039	0	32.58692	32.58692	65.41698	47%	
22	Water Distribution cum Water Harvesting Project at Laodanga Ghilaihar	Kokrajhar S.C. Division	Kokrajhar	248.250	242.6203	0	52.436	52.436	190.184	40%	
	<b>TOTAL</b>			<b>2283.39</b>	<b>2225.17906</b>	<b>240.4156</b>	<b>635.95469</b>	<b>873.17568</b>	<b>1352.00338</b>		

**STATUS REPORT OF COMPLETED PROJECTS UNDER RIDF-XXVI UPTO18<sup>TH</sup> MAY, 2023**

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Hazarika Integrated Soil and Water Conservation Project	Kokrajhar S.C. Division	Kokrajhar	114.00	111.18	0	0	0	111.18	100%	
2	Gully Control cum Water Harvesting Project at Halikuchi	Nalbari S.C. Division	Nalbari	25.00	24.50	0	23.275	23.275	1.225	100%	
3	Integrated Land Development and Water Harvesting cum Water Distribution Project at Rongronga Mini Watershed	South Bank S.C. Division	Goalpara	50.00	48.7431	25.4683	0	25.4683	23.2748	100%	
4	Boulder pitching Project at Dangchibari Berenchi River	Chirang S.C. Division	Chirang	75.00	72.8664	0	57.96519	57.96519	14.90121	100%	
5	Bangtol Water Harvesting Project	Chirang S.C. Division	Chirang	98.00	95.2266	0	75.00	75.00	20.2266	100%	
6	Water Harvesting and Water Distribution Project at Rangalupaharguri	Nagaon S.C. Division	Nagaon	52.96	51.9008	0	51.9008	51.9008	0	100%	
7	Land Development Project at Umapati Village	Cachar S.C. Division	Karimganj	39.95	36.7540	0	34.9163	34.9163	1.8377	100%	
8	Integrated Water Harvesting Project at Boitamari village	Baksa S.C. Division	Baksa	47.78	47.78	0	45.39	45.39	2.39	100%	
	<b>TOTAL</b>			<b>502.69</b>	<b>488.9509</b>	<b>25.4683</b>	<b>288.44729</b>	<b>313.91559</b>	<b>175.03531</b>		



**STATUS REPORT OF ONGOING PROJECTS UNDER RIDF-XXVI**

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure upto 2021-22	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Mora Pagoldia River Training Project	Nalbari S.C. Division	Nalbari	100.00	97.608	0	0	0	97.608	90%	
2	Protection of Riverine Land cum Land Development Project at Soraisor	Kokrajhar S.C. Division	Kokrajhar	135.36	132.6528	0	75.61209	75.61209	57.04071	75%	
3	Thengkur Rongphar water Distribution Project	Kohora S.C. Division	Karbi Anglong	100.00	96.53	0	0	0	96.53	55%	
4	Torajan River Bank Erosion Protection Project	Dhemaji-Jonai S.C. Division	Dhemaji	119.95	117.5510	0	0	0	117.5510	--	Under Hon'ble H.C.
5	Riverine Land Protection at Dikrong River	Lakhimpur S.C. Division	Lakhimpur	94.84	92.9383	0	0	0	92.9383	--	Under Hon'ble H.C
	<b>TOTAL</b>			<b>550.15</b>	<b>537.2801</b>	<b>0</b>	<b>75.61209</b>	<b>75.61209</b>	<b>461.66801</b>		

**STATUS REPORT OF COMPLETED PROJECTS UNDER RIDF-XXVII UPTO18<sup>TH</sup> MAY, 2023**

(Rs.in Lakh)

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	8	9	10	11	12
1	Integrated Land Development and Water Harvesting Project at Village Upper Khatira and Nam Dhania	South Bank S. C. Divn.	Kamrup	140.00	123.254	0	0	123.254	100%	
2	Anti erosion measure for bank protection of Kaldiya river from Satish Boro's land to BisitiBoro's land	Barpeta S. C. Divn	Barpeta	80.00	69.12	0	0	69.12	100%	
3	Anti-erosion measure for bank Protection of Rupohi River from Lantha Basumatary's land to Rohi Goyari's land Kathalgurighat, Bajali,ph-1		Bajali	60.00	53.82	0	0	53.82	100%	
4	Bhakrapara Kahidoba Water Harvesting cum Water Distribution Project		Bongaigaon	65.00	58.50	0	0	58.50	100%	
5	River Training Project at Kathaldi Part-III		Dhubri	48.000	40.7040	0	0	40.7040	100%	
6	Gully Control Proj. near at ABSU Office, Kajalgaon, Chirang	Chirang S.C. Divn.	Chirang	25.30	25.30	24.035	24.035	1.265	100%	
7	Construction of Maranakuri Land Development Project	Sonitpur S. C. Divn.	Sonitpur	75.00	68.60126	65.17119	65.17119	3.43007	100%	
8	Construction of RCC Gully Control Project and Protection Work at Village Amguri		Sonitpur	36.00	32.40	0	0	32.40	100%	
9	Mornoiguri Anti-erosion measure cum land development project		Biswanath	79.00	65.17239	0	0	65.17239	100%	
10	Construction of Revetment Boulder pitching at Ghariyal Dubi Dangoria Sthan Part-A	Diphu S.C Division	Karbi Anglong	100.00	89.50475	51.01770	51.01770	38.48705	100%	
11	Integrated approach of Land Development scheme at Borthoiso village.	Hamren S. C. Division	West Karbi Anglong	100.00	89.55	42.53625	42.53625	47.01375	100%	
12	Bheuchuk Kumarbari Riverine Land Protection cum Land Development Project	Majuli S.C.Division	Majuli	110.00	85.90347	75.00	75.00	10.90347	100%	
13	Jiadhali River Bank Protection Works at village Sontopur	Dhemaji-Jonai S.C.Division	Dhemaji	90.00	71.80	0	0	71.80	100%	

(Rs.in Lakh)

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	8	9	10	11	12
14	Construction of gully control cum Water Harvesting project at bahadur Adarsha Gaon , Udalguri.	Udalguri S.C. Division	Udalguri	35.00	34.696	0	0	34.696	100%	
15	Gully Control cum Water Harvesting Project, Chaibari No.1	Baksa S.C. Division	Baksa	35.00	31.347	0	0	31.347	100%	
16	Kaldia River Training cum Boulder Pitching Project , Dangrigaon		Baksa	50.00	44.784	40.41756	40.41756	4.36644	100%	
17	Kaldia River Training cum Boulder Pitching Project , Dubargaon		Baksa	50.00	44.784	25.00	25.00	19.784	100%	
18	Protection of Soil Erosion with Boulder Pitching at the River Bank of Ahopa Boro Chupa under the Bhogpara VCDC of Baksa Dev. Block, Mushalpur		Baksa	50.00	42.29598	20.00	20.00	22.29598	100%	
19	Land Dev. Project by construction of Field bund with RCC Slab Culvert (2 Nos.) at Village Medha-II from Ghonoshyam Chok to Ferighat under North Karimganj Dev. Block	Cachar S.C. Division	Karimganj	100.00	87.5588	0	0	87.5588	100%	
	<b>TOTAL</b>			<b>1328.30</b>	<b>1159.09565</b>	<b>343.1777</b>	<b>343.1777</b>	<b>815.91795</b>		

**STATUS REPORT OF ONGOING PROJECTS UNDER RIDF-XXVII**

(Rs.in Lakh)

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	8	9	10	11	12
<b>80%-99%</b>										
1	Panchapur Water Harvesting cum Water Distribution Project	Barpeta S.C. Divn.	Bongaigaon	65.450	57.59599	0	0	57.59599	90%	
2	Gully Control cum Water Harvesting Project at Charaimari Mankar	Baksa S. C. Divn.	Baksa	33.750	27.5397	0	0	27.5397	85%	
<b>SUB TOTAL</b>				<b>99.20</b>	<b>85.13569</b>	<b>0</b>	<b>0</b>	<b>85.13569</b>		
<b>50%-79%</b>										
1	Land Reclamation and Water Harvesting Project at Niz-Panbari Village, Chandrapur	South Bank S. C. Divn.	Kamrup (M)	128.000	112.68596	0	0	112.68596	60%	
2	Marki Water Harvesting cum Distribution Project at Chekowari Pt-I Village		Goalpara	115.000	97.56259	0	0	97.56259	70%	
3	River Protection work of Baghjan near Moghai Ojha Kolakhetra	Jorhat S. C. Divn.	Jorhat	49.00	43.713	0	0	43.713	75%	
4	Gabharujan Water Distribution project	E.A. S.C. Division	Dibrugarh	40.000	34.3640	0	0	34.364	68%	
5	Gully Control cum Water Harvesting Project at Dhanshipur & Bhutan Khuti (Arampur) village	Baksa S. C. Divn.	Baksa	40.50	33.89633	0	0	33.89633	70%	
6	Bhogpara Brahmapur Parputta Ultakhunda Bund		Baksa	32.000	28.6650	0	0	28.6650	75%	
7	Erosion Protection and Construction of Gully Control Project at Bagulmari Bagan near Funkha M.E. School		Baksa	50.000	44.0000	0	0	44.0000	50%	
8	Construction of Gully Control for Erosion Protection and Land Development at Sukhra Tigga Paddy Land,, Vill.- Dangrigaon,Dist.- Baksa		Baksa	30.000	26.8695	0	0	26.8695	70%	
9	Howra Gully Control cum Water Harvesting Project (Bundh), Subansiri,		Baksa	25.000	24.8800	0	0	24.8800	70%	

	Baksa									
	<b>SUB TOTAL</b>			<b>509.50</b>	<b>446.63638</b>	<b>0</b>	<b>0</b>	<b>446.63638</b>		
Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	8	9	10	11	12
	<b>BELOW 50%</b>									
1	Water Harvesting cum Water Distribution Project at Deo Dhuturi Village	South Bank S. C. Divn.	Goalpara	60.000	51.48785	0	0	51.48785	30%	
2	Integrated Approach of Land Development and Soil Conservation project at Bhalukmara Than of Bar Ajara Village	Nalbari S.C. Division	Nalbari	103.000	84.48098	0	0	84.48098	0%	Pending at Hon'ble High Court
	<b>SUB TOTAL</b>			<b>163.00</b>	<b>135.96883</b>	<b>0</b>	<b>0</b>	<b>135.96883</b>		
	<b>GRAND TOTAL</b>			<b>771.70</b>	<b>667.7409</b>	<b>0</b>	<b>0</b>	<b>667.7409</b>		

### STATUS REPORT OF ONGOING PROJECTS UNDER RIDF-XXVII

Sl. No.	Name of Project	Name of Division	District	A.A. Amount	Tender Value	Expenditure during 2022-23	Total Expenditure upto 2022-23	Liabilities during 2023-24	Physical Progress (in %)	Remarks
1	2	3	4	5	6	8	9	10	11	12
1	Land Reclamation and Water Harvesting Project at Niz-Panbari Village, Chandrapur	South Bank S. C. Divn.	Kamrup (M)	128.000	112.68596	0	0	112.68596	60%	
2	Marki Water Harvesting cum Distribution Project at Chekowari Pt-I Village		Goalpara	115.000	97.56259	0	0	97.56259	70%	
3	Water Harvesting cum Water Distribution Project at Deo Dhuturi Village		Goalpara	60.000	51.48785	0	0	51.48785	30%	
4	Panchapur Water Harvesting cum Water Distribution Project	Barpeta S.C. Divn.	Bongaigaon	65.450	57.59599	0	0	57.59599	90%	
5	River Protection work of Baghjan near Moghai Ojha Kolakhetra	Jorhat S. C. Divn.	Jorhat	49.00	43.713	0	0	43.713	75%	
6	Gabharujan Water Distribution project	E.A. S.C. Division	Dibrugarh	40.000	34.3640	0	0	34.364	68%	
7	Integrated Approach of Land Development and Soil Conservation project at Bhalukmara Than of Bar Ajara Village	Nalbari S.C. Division	Nalbari	103.000	84.48098	0	0	84.48098	0%	Pending at Hon'ble High Court
8	Gully Control cum Water Harvesting Project at Dhanshipur & Bhutan Khuti (Arampur) village	Baksa S. C. Divn.	Baksa	40.50	33.89633	0	0	33.89633	70%	
9	Bhogpara Brahmapur Parputta Ultakhunda Bund		Baksa	32.000	28.6650	0	0	28.6650	75%	
10	Erosion Protection and Construction of Gully Control Project at Bagulmari Bagan near Funkha M.E. School		Baksa	50.000	44.0000	0	0	44.0000	50%	
11	Construction of Gully Control for Erosion Protection and Land Development at Sukhra Tigga Paddy Land,, Vill.- Dangrigaon,Dist.- Baksa		Baksa	30.000	26.8695	0	0	26.8695	70%	
12	Gully Control cum Water Harvesting Project at Charaimari Mankar		Baksa	33.750	27.5397	0	0	27.5397	85%	
13	Howra Gully Control cum Water Harvesting Project (Bundh), Subansiri,		Baksa	25.000	24.8800	0	0	24.8800	70%	

	Baksa								
	<b>TOTAL</b>			771.70	667.7409	0	0	667.7409	

**ABSTRACT ON PROGRESS OF RIDF COMPLETED PROJECTS.**

(Rs. In Lakh)

SL.No.	Tranche	No. of Projects	Tender Amount	Expenditure	Liabilities	Remarks
1	RIDF-XXV	56	3376.634	2921.29005	455.34395	
2	RIDF-XXVI	8	488.9509	313.91559	175.03531	
3	RIDF-XXVII	18	1071.53685	343.1777	728.35915	
	<b>TOTAL</b>	<b>82</b>	<b>4937.12175</b>	<b>3578.38334</b>	<b>1358.73841</b>	

**ABSTRACT ON PROGRESS OF RIDF ONGOING PROJECTS**

SL.No.	Tranche	No. of Projects	Tender Amount	Expenditure	Liabilities	Remarks
1	RIDF-XXV	22	2225.17906	873.17568	1352.00338	
2	RIDF-XXVI	5	537.2801	75.61209	461.66801	
3	RIDF-XXVII	14	755.2997	0	755.2997	
	<b>TOTAL</b>	<b>41</b>	<b>3517.75886</b>	<b>948.78777</b>	<b>2568.97109</b>	